



Pump Sales, Installation, Commissioning, Maintenance and Repairs

Fir Tree Farm, Northampton Road, Weston on the Green, OX25 3QL

Tel: 01491 680628 www.allsebrookpumps.co.uk

Commissioning Certificate

Client:		
Site Contact:		
Commissioning date:		
Marsh Ord Number:	ORD	
Allsebrook Job Ref:		
Site Address:		
Location of Control Panel:		
Position of Beacon: (if fitted)		
Equipment Commissioned by:		
Level control method:		
Pump type/Model:		
Pump KW:		
Pump duty: (per pump)		
Rated Amps:		
Pipes & Valves:		
Power supply:		
Number of pumps & Sequence:		
Task	OK	Comments
Inspect Chamber Pipework and Valves		
Inspect Panel & Lamps:		
Control panel lamps:		
Check and Record Incoming Voltage:		
Check Rotation of all Pumps is Correct:		
Record Amps Drawn by each Pump:		

Allsebrook Pump & Electrical Services Ltd

The Straw Barn, Upton End Farm Business Park, Meppershall Road, Shillington, Bedfordshire, SG5 3PF

Registration No: 03307106 Vat No: 799592345

Commissioning Certificate

Record Overload Setting:		
Star Delta Timer Settings (Record)		
Task	OK	Comments
Manual Operation:		
Set Up Level Control & Record Depths from Manhole Cover:		<ul style="list-style-type: none"> • • • •
Automatic Operation:		
Alarm Operation:		
Telemetry (Record Numbers Programmed to)		
Take of Photos of Chamber and Panel		
I confirm that this Pump Station has been commissioned and is operating safely and correctly.		
Engineer		Signature
Date		
Comments (Please provide details of any Issues and Job Summary)		
I agree that the work detailed above has been completed to my satisfaction:		
Customer		Signature
Date		
Comments (Please provide feedback)		